

GENERIC SCHEDULE OF TEST RESULTS

Distribution board details

DB reference: Z_{db} Ω I_{pf} kA

Confirmed: Correct polarity ☐ Phase sequence ☐

SPD: Operational status confirmed[¶] ☐ N/A ☐

Details of test instruments used (serial and/or asset numbers)

Multifunction:

Continuity:

Insulation resistance:

Earth fault loop impedance:

RCD:

Earth electrode resistance:

TEST RESULT DETAILS														
Circuit number	Continuity (Ω)					Insulation resistance			Polarity#	Z _s (Ω)	RCD		AFDD	Remarks Include details of circuits and/or installed equipment vulnerable to damage when testing (continue on a separate sheet if necessary)
	Ring final circuit			(R ₁ + R ₂) or R ₂		Test voltage (V)	Live - Live (M Ω)	Live - Earth (M Ω)		Maximum measured	Disconnection time (ms)**	Test button operation	Manual test button operation	
	r ₁ (line) (Ω)	r _n (neutral)	r ₂ (cpc)	(R ₁ + R ₂)	R ₂									
17	18	19	20	21	22	23	24	25	26	27	28	29	30	31

Tested by name (Capitals):

Signature: Date: